

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – NABARD RIDF XXI – Karimnagar region – Jagtial District – "Construction of Bridge on road from Jagdevpet to Kummaripally of Velgatoor(M)", estimate cost Rs.200.00 lakhs – Post facto Extension of Agreement Time upto 31.01.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 97

Dated: 25-02-2020.

Read:-

From the CE, PR, NABARD, Hyderabad, Lr.No.AEE/DEE/KRMN/NB XX/EOAT/Jagdevpet-Kummaripally/Velgatoor(M)/2019, Dt:13.01.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time upto upto 31.01.2020 (288 days) in respect of the work "Construction of Bridge on road from Jagdevpet to Kummaripally of Velgatoor(M) in Jagtial District" without imposing any penalty as the delay is not attributed to the contractor due to land dispute and heavy rains.

2. The Chief Engineer, Panchayat Raj, NABARD, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER